



Chabot College Measure A Bond Program

September 21, 2022

Mr. Owen Letcher
Chabot Las Positas Community College District
7600 Dublin Blvd., 3rd Floor
Dublin, CA 94568

Project: FIBER BACKBONE REROUTE
CLPCCD Project No.: B220039
DSA Application No.: n/a
Contractor / CM: CalCoast Telecom
DIR Number: 381138

Dear Mr. Letcher:

Sasco has completed the above referenced project. We hereby request that the Notice of Completion be filed with the County of Alameda. Closing information is listed below:

Contract Date:	July 15, 2021
Punch List Complete:	August 24, 2021
Contractual Substantial Completion:	August 31, 2021
Actual Substantial Completion:	August 31, 2021
Total Original Contract Amount:	\$54,450.00
Total Change Orders Amount:	
Final Actual Project Cost:	\$54,450.00

Thank you.

Sincerely,

A handwritten signature in black ink, appearing to read "Wendy Pinos".

Wendy Pinos
ITS Bond Project Manager

Phone: (925) 424-1753