

February 21, 2020

Chabot College 25555 Hesperian Blvd. Hayward, CA 94545

Attention: Michael Garr

Project Planner, Manager/Facilities Bond Program

Subject: Chabot College

MPOE Replacement Project

ASR for Redesign of MPOE/DAS layout

ATI Project No. C9506

Dear Michael,

ATI respectfully submits this Additional Services Request for design and engineering services performed for the Chabot MPOE Replacement Project. The revised scope of work described below includes work performed for this change in scope from the original proposal. ATI's contract amount was based on a scope of work defined on *MPOE* Replacement Scope Delineation documents dated Sep. 26th, 2018 provided by CLPCCD.

1.0 Scope of Work

- A. Create a line of eight cabinets for DAS.
 - 1. Relocate Cabinet 15C and VWM to be next to Cabinet 18C
 - 2. Relocate Cabinet 13A and VWM to be next to Cabinet 16A
- B. Move fence from current location to be located 36" from the front of the center 12" WVM.
- C. Relocate the rest of the server cabinets (13B, 13C, 14, 15A, 15B) towards rack line 8-12. Maintain a clearance of 48" in front of four-post cabinets 13B, 13C, 15A and 15B.
- D. Adjust overhead cable runway to align with server cabinet for 13B, 13C, 14, 15A, and 15B.
- E. Adjust electrical outlet placement to match location change for all moves.
- F. Adjust mechanical placement to accommodate new rack and cable runway locations.
- G. Adjust Fire Sprinkler placement to accommodate new rack and cable runway locations.
- H. Adjust structural hanger placement to accommodate new rack and cable runway locations.
- I. Coordinate revisions to all affected sheets for submittal to DSA for approval.

2.0 Fees:

ATI requests an additional services fee in the amount of \$33,370 for work to be performed.

	Total Fees:	\$33,370
•	Architectural revisions and coordination:	\$8,500
•	Structural revisions and coordination:	\$9,900
•	Mechanical revisions and coordination:	\$2,310
•	Electrical revisions and coordination:	\$4,200
•	Telecommunication design and coordination:	\$8,460

3.0 Schedule

The design and revised sheets will be ready for submittal to DSA March 6th, 2020.

We respectfully request an adjustment to our current PO for this project to reflect the additional for work to be performed. Please feel free to contact me with any questions.

Regards

Luke Shiras Project Manager Anna Win, AIA Managing Principa

Auna Nin

Cc: Peter Espinosa