



# Chabot- Las Positas Community College District Measure A Bond Program

November 8, 2019

Mr. Owen Letcher  
Chabot Las Positas Community College District  
7600 Dublin Blvd.  
Dublin, CA 94568  
Phone: (925) 485-5277  
Fax: (925) 485-5255

Project: Remove Lockers in Team Rooms Project – Las Positas College  
CLPCCD Project No.: B190402  
DSA Application No.: N/A  
Contractor: J.D. General Construction Inc.

Dear Mr. Letcher:

J.D. General Construction, Inc. has completed the above referenced project. We hereby request that the Notice of Completion be presented at the December 10, 2019 Board Meeting and filed with the County of Alameda. Closing information is listed below:

Contract Date:	June 28, 2019
Contractual Substantial Completion:	November 8, 2019
Actual Substantial Completion:	November 8, 2019
Original Contract Amount:	\$44,226.00
Change Orders:	\$0
Final Contract Amount:	\$44,226.00

Thank you.

Sincerely,

A handwritten signature in blue ink, appearing to read "Inez Ayerra".

Inez Ayerra, CCM  
Senior Construction Manager  
Roebbelen Construction Management Services  
Phone: (510) 502-1850

c.c.: Ann Kroll, Marie Hampton and Zahra Noorivaziri, CLPCCD  
Robert Jeffers, J.D. General Construction Inc.  
File