

CHABOT-LAS POSITAS COMMUNITY COLLEGE DISTRICT

March 15, 2022

Agenda Item: 6.1

Subject: Approval of Modification to the Contract with Nema Construction for the Dental Hygiene Simulation Equipment Connections Project at Chabot College

Background: On June 15, 2021, the Board of Trustees approved the contract with Nema Construction for the Dental Hygiene Simulation Equipment Connections Project at Chabot College. On December 14, 2021 Modification 1 was approved which added subpanel procurement and installation to the scope of work. Modification 2 was issued as no-cost time extension due to a compressor manufacturer delay. Modification 3 is being issued as an additional no-cost time extension due to compressor manufacturer delay. This modification will extend the project duration a total of 60 calendar days. The revised completion date will be May 31, 2022.

Recommended Action: That the Board of Trustees approves the modification to the existing contract with Nema Construction for the Dental Hygiene Simulation Equipment Connections Project at Chabot College. It is further recommended that the Board authorize the Vice Chancellor, Business Services, to execute the agreement on behalf of the District.

Funding Source: Measure A Bond

Submitted: Owen Letcher/Date

Approved: Ronald P. Gerhard/Date

_____ APPROVED

_____ DISAPPROVED

_____ TABLED